

AWARD FEE DETERMINATION SCORECARD

Contractor: Portage, Inc.

Contract: DE-EM0000842 / DE-DT0002936

Award Period: November 4, 2011—September 30, 2012

Basis of Evaluation: Performance and Evaluation Plan (PEMP) for Period 1

Award Fee Available: \$475,395.00 **Award Fee Earned:** \$418,348.00

Award Fee Area Adjectival Ratings:

Project Management	Substantially Exceeds Standards	2.3	\$41,835
Tailings Quantity	Exceeds Standards	16.5	\$313,761
Health & Safety	Exceeds Standards	3.3	\$62,752

The contractor met the majority of performance goals and objectives for the period.

Significant Achievements: Portage started shipping only 2 days after taking over the site, a significant improvement over the proposed 2-week delay. Portage also did not miss a single scheduled train during the entire performance period. As of September 30, 2012, Portage excavated a total of 649,047 tons of Residual Radioactive Material (RRM), and they transported and placed 386,546 tons of RRM in the Crescent Junction (CJ) Disposal Dell. This quantity exceeded the contract goal of 383,117.

Significant Deficiencies: No significant deficiencies were identified.

The PEMP for this contract is available at: www.emcbc.doe.gov