

## Attachment 2

### Award Fee Determination Scorecard Format

Contractor: CH2M Hill B&W West Valley LLC

Contract: Phase 1 Decommissioning - Facility Disposition

Contract Number: DE-EM0001529

Award Period: 06-29-2011 – 4/08/2019

Basis of Evaluation: Performance and Evaluation Plan (PEMP) for Period: 3/01/2013 – 8/28/2013

Award Fee Available: \$331,178.00 Award Fee Earned: \$200,000.00 (60%)

Award Fee Adjectival Rating:

Safety and Health and Quality Management – Very Good – 3

Business Management – Good – 2

Project Management – Satisfactory – 1

Environmental & Regulatory Strategy – Very Good – 3

The Contractor met/did not meet the majority of performance goals and objectives for the period.

Significant Achievements: None

Significant Deficiencies: None

Safety and Health and Quality Management - Factors positively influencing the rating include successful implementation of the CHBWV Integrated Safety Management System (ISMS); notable Quality Assurance and Emergency Management performance; commendable Radiation and Safety support for the O1-14 building demolition; positive responses to incidents and lower threshold events; effective Beyond Target Zero Teams; and consistent, constructive and, interactive senior management field presence.

Business Management - The primary factors that led to this assessment are the continuous support in all functional areas regarding quality and timeliness submittals of Contract deliverables and data calls. Improvements need to be addressed in the area of Cyber Security and maintenance of the GSA Fleet.

Project Management - The primary factors that led to this assessment were schedules still demonstrate the need for detailed planning and traceability. Field level schedules

provided to Federal Project Directors are not integrated, either horizontally or vertically, with the baseline schedule. Work planning associated with the site security control account management, especially as it relates to the identification and planning for the issues associated with reduced FY 14 funding was also a concern.

#### Environmental & Regulatory Strategy – Very Good

The primary factors that led to this assessment were CHBWV's efforts to support positive public relations their proactive communications with regulators on several different topics, their delivery of quality documents in a timely manner, and their prompt response to address DOE's concern relative to internal coordination.

The PEMP for this contract will be available at: [EMCBC.DOE.GOV](http://EMCBC.DOE.GOV)